

mFRR-Platform Accession roadmap

Version	Description	Date
V15	14th Update of Accession Roadmap	26/02/2026

According to Implementation Framework for a European platform for the exchange of balancing energy from frequency restoration reserves with manual activation (mFRRIF), Article 5, Paragraph 4 (b) member TSOs shall develop accession roadmap within three months after approval of mFRRIF (date of approval 24/1/2020)

The accession of member TSOs to mFRR-Platform (MARI) is planned in accordance with the following accession roadmap. MARI member TSOs and ENTSO-E share this accession roadmap for informative purposes only and does not, in any case, represent a firm, binding or definitive position of MARI on the content. The content is subject to change as the implementation progresses and new information becomes available. In particular, feasibility of the present accession roadmap may depend on final detailed accession planning and possible operational and/or technical constraints that would result in the maximum number of parallel accessions.

This accession roadmap will be updated at least twice a year to give stakeholders current information on the development.

Explanatory notes

Member TSOs below include an explanation for all aspects in the accession roadmap according to the mFRRIF:

5.4.(b)(i) the adaptation and implementation of terms and conditions for BSPs by each member TSO

- Member TSOs deemed relevant to split the development of T&C and their entry into force to provide clarity to stakeholders. Entry into force of T&C in some TSOs does not have to be adherent to the connection and Go-live of such TSOs in mFRR-Platform. In practice, the updated T&C may be applied in advance.

5.4.(b)(ii) the development of the functions of the mFRR-Platform

- Member TSOs provide further detail by splitting this point into the Activation Optimization Function (AOF) development and the TSO-TSO Settlement Function development.

5.4.(b)(iii) the interoperability tests between each TSO and the mFRR-Platform

- The interoperability tests between each TSO and the mFRR-Platform (end-to-end integration tests) start as soon as part of the platform and TSOs are ready and finish by the Go-Live.

5.4.(b)(iv) the operational tests

- The operational tests provide a period for the TSOs to get acquainted with the new operational paradigm.

5.4.(b)(v) the connection of each TSO to the mFRR-Platform

- The connection of a TSO to the mFRR-Platform indicates the effective TSO business Go-Live after successful performance of the interoperability and operational test.

5.4.(b)(vi) making the mFRR-Platform operational

- Member TSOs see as one part of this aspect testing of the mFRR-Platform functions and another part of the act of making the mFRR-Platform Go-live itself. That is why it was split in the accession roadmap to give stakeholders better overview. The legal deadline for the Go-Live is set to 24/7/2022.

5.4.(b)(vii) the connection of all TSOs that have been granted a derogation by their respective regulatory authorities in accordance with Article 62 of EB Regulation

- TSOs have the possibility to request a derogation to their respective authorities – in the roadmap TSOs that are considering such option or already did request are marked in the accession roadmap.

mFRR-Platform Accession Roadmap

Last updated on 26th February 2026 based on latest information available.

mFRR Platform Accession Roadmap				Last updated on 26th February 2025 based on latest information available.															
Country	Last published accession date	New accession date	TSO	2026												2027			
				1	2	3	1	2	3	4	5	6	7	8	9	10	11	12	Q1
France ⁵	Q2 2026	Apr-26	RTE																
Italy	Q2 2026		Terna																
Slovenia	Q2 2026	Jul-26	ELES																
Hungary ³	Oct-26		MAVIR																
Romania ⁸	Q2 2026	Nov-26	Transelectrica																
Poland ⁴	Q3 2026	Dec 2026	PSE																
Denmark ²	Q1 2027		Energinet																
Finland ²	Q1 2027		Fingrid																
Sweden ²	2027	Q1 2027	SVK																
Croatia ⁷	Q1 2027	Q2 2027	HOPS																
Greece ¹	Dec-26	Q3 2028	IPTO																
EEA																			
Norway ²	Q1 2027		Statnett																
Non-EU Member state																			
Switzerland ⁶	Not available		Swissgrid																
				National terms and conditions development National terms and conditions entry into force Interoperability tests between TSO and mFRR-Platform TSO connection to mFRR-platform / Go-live TSO connection/Go-live to mFRR-platform has been updated															
Country/TSO																			

National terms and conditions development
National terms and conditions entry into force
Interoperability tests between TSO and mFRR-Platform
TSO connection to mFRR-platform / Go-live
TSO connection/Go-live to mFRR-platform has been updated

The following TSOs — 50Hz, AMP, TTT, TNG, ČEPS, APG, AST, Litgrid, Elering, REN, SEPS, RE, Elia, TenneT BV and ESO — are connected to MARI.

1 IPTO - Due to implementation difficulties, it is expected that IPTO will be able to connect to the mFRR-platform within 2028. The Greek NRA is already informed.

2 The Nordic TSOs have focused on establishing the Nordic mFRR platform (go-live 4 March 2025) before connecting to the European platforms, which, along with challenges in IT development, mean that the planned accession to MARI is delayed. An updated Nordic roadmap will be published on <https://nordicbalancingmodel.net/roadmap-and-projects/>

3 MAVIR - In order to meet the legal requirements, MAVIR not only has to procure and implement major IT system and business process upgrades but also has to introduce completely new ones as well - including but not limited to its market operation and planning system and settlement system – which takes more time than originally estimated. Additionally **MAVIR** needs to provide sufficient time for local BSPs to prepare and implement the necessary changes on their side. The Hungarian NRA requests an updated status from MAVIR every half year.

4 PSE - Sequential approach to implementation of balancing platforms (PICASSO followed by MARI) adopted in order to mitigate risks and limitations of available resources. Necessity to incorporate EBGL requirements into internal market rules. **PSE** preliminary expect to connect to the platform in December 2026.

5 RTE was granted a derogation by the French NRA until 24/07/24. However, at least one additional year will be required for RTE to connect to the MARI platform in order to ensure the operational security of the French electrical system. RTE has been sharing its ATC since 18/07/24.

6 Swissgrid the technical readiness of Swissgrid has been acknowledged. The participation of Switzerland in the mFRR-Platform is regulated based on article 1.6 and 1.7 of the EB Regulation and currently the subject of litigation by Swissgrid at the Court of Justice of the European Union.

7 HOPS Accession has been postponed due to technical conditions (delay in local IT project implementation) and communicated with local NRA.